



Raw Water Grit Tank Bypass Inlet Pipeline

Completed backfilling of DN 1400 raw water (grit tank bypass) inlet pipeline from the intake to the combined raw water chamber.



Raw Water Pump Station

Internal view of the Raw Water Pump Station showing commissioned Pump sets.



Raw Water Rising Main Cross Connection

Installation of DN 1400 raw water pipework for cross connection of new and existing raw water rising mains, adjacent to the existing RWPS.



Filters

View of part 2No of 4No Filter cells in operation during commissioning.



TWPS -Pumps Access Platform

View of internal part of TWPS Pump House showing the installed steel access platform (at RHS), over looking the installed pump sets, located on RHS. Adjacent to the platform on the RHS is the DN 1400 treated water delivery main manifold.



Access Roads

Section of access road (to be surface dressed) showing levels control to the prepared roadbed.